

RTA 2009 ARRA Program

Dollars Programmed: \$414 million has been programmed for 19 projects on the Northeastern Illinois Public Transportation System.

Grant Status: The RTA Service Boards have submitted grant applications to the FTA for the entire \$414 million of formula funds allocated to the region. With the federal awards to date the obligation requirements in the ARRA legislation have been met.

Construction: Through May 31st, work has begun on 7 projects with a value of \$251 million. Another 10 projects with an estimated cost of \$100 million have been put out to bid.

RTA Service Board Summary - ARRA Program (All costs shown in Millions)

	Total Program		Work Has Begun		Add'l Out To Bid	
	# of Projects	Est. Cost	# of Projects	Est. Cost	# of Projects	Est. Cost
CTA	5	\$240.2	4	\$217.9	1	\$2.9
Metra	11	\$140.8	1	\$2.5	8	\$94.9
Pace	3	\$33.1	2	\$31.0	1	\$1.9
Total	19	\$414.2	7	\$251.4	10	\$99.7